

BR 91 } SIDEWALKS ADDED TO  
BR 247 } BOTH BRIDGES IN 1931

Chuck Zaylor  
BR Section  
D/C

from Dennis  
10/2 Records  
2/95

Contr. No. 1500

---

State Road No. 1

Portage Creek (B2247)

South Slough (B291)

Bridge Sidewalks

**Date Book**

Contractor started work

Mar. 3, 1931



Contractor completed job

George A. Furry

Inspector

5135

---

**P/1466**

~~February 28~~

This contract was  
awarded to Mannes +  
Trestler of Seattle  
on Feb. 10, 1931

The final date for  
completion is May 1, 1931

Tuesday February 24 Cloudy

With Mr Mannes to South Slough + Portage Creek Bridges. Met Mr Ketner and it was decided to construct sidewalks to the lengths as shown on the plans. The maintenance dept will extend shoulders to make footing for ends of sidewalks

Three extra 10x10 sills will be necessary due to flair of concrete railings on bridges

Due to changing sidewalk from West to East side of South Slough Bridge as requested by Island School, the Pac. Tel. + Tel will have to move one pole + one guy wire



*February 26*

---

---









*March 1*

---

---



Tuesday March 3 Rain  
Windy

Portage Cr. Bridge

Mannes + Trester  
commenced work today  
The steel brackets  
for both bridges are  
on the job.

Drilling was started  
but the compressor  
gave trouble so only  
two holes were put in.

Wednesday

Snow A.M.  
Windy  
Fair P.M.

No work by contractor  
today

Compressor sent to  
Seattle for repairs

Thursday *March 5* Fair

---

Portage Creek  
Foreman + 3 men  
completed drilling  
holes for placing  
four brackets on this  
bridge

Friday March 6 Fair

## Portage Creek

Foreman + 3 men  
drilled holes, placed  
+ painted the last  
two brackets on this  
bridge.

Moved compressor  
etc to South Slough  
Bridge + started drilling

The Tel. Co started  
moving poles at The  
South Slough Bridge

Saturday March 7 Fair

South Slough Br

Foreman drilling  
placing a painting bracket  
on this bridge



Sunday

March 8

Fair  
Cloudy P.M.

South Slough Br  
Foreman + 4 men  
drilling placing +  
painting brackets on  
this bridge

Monday March 9 Rain

---

South Slough Br  
Foreman + 2 men  
drilling + placing  
brackets on this bridge

To Hankin Lbr. Co  
at Sedro Wooley  
Inspected Lumber  
for Portage Cr sidewalk

Tuesday

March 10

Rain

South Slough Bridge

Foreman + 3 men  
drilling + placing brackets  
on South Slough Bridge

To Hankin Lbr Co at  
Sedra Wooley  
Inspected Lumber  
for South Slough Sidewalk

Wednesday <sup>March 11</sup> Cloudy <sup>71</sup>  
Showers.

---

Foreman + 3 men  
drilling + placing brackets  
on South Slough Bridge  
On one bracket it will be  
necessary to shim the  
bottom with washers as  
the concrete structure  
was not true at this  
point. It was also  
necessary to chip out  
a small section of  
concrete at the top  
of the bracket

All brackets in place

Thursday

March 12 Cloudy  
Windy

Foreman + 4 men

South Slough SidewalkPainting brackets - second  
field coatPortage Cr SidewalkPainting railing material -  
first coat

Framing stringers

Friday March 13 Cloudy

Foreman + Amen

South Slough Sidewalk  
Painting railing material  
first coat

Portage Cr. Sidewalk  
Painting railing material  
second coat  
Placing stringers  
+ bridging

Saturday March 14 Cloudy

South Slough Sidewalk  
Painting railing  
material. Second coat

Portage Cr Sidewalk  
Placing mud sills  
stringers, posts +  
decking

Sunday

March 15

75  
Showers

Cloudy

No work by contractor  
today



Monday

March 16

Fair

South Slough Sidewalk  
Painting Railing Material.  
second coat

Portage Creek Sidewalk

Framed + placed  
railing material  
Placed fencing  
Completed decking

Shower<sup>77</sup>  
Tuesday Match 17 Cloudy

South Slough Sidewalk

Framing stringers +  
placing mud sills

Portage Creek Sidewalk

Completed bolting  
railing

Railing given third  
coat of paint

All rubbish cleaned  
up + burned

Wednesday March 18 Windy  
Showers

South Slough Sidewalk

Framing stringers,  
bolting on posts nailing  
deck

Repainted brackets  
where paint had been  
scraped off.

Refilled holes in pavement  
with High early strength  
concrete. Sand + Gravel  
from Retries pit at  
Arlington (previously tested)

Shims, consisting of 3 pcs  
of steel plate 3"x6" were  
bolted on top of one  
bracket as the bridge  
forms had swelled at  
this point throwing  
the bracket out of  
line

Thursday March 19 Rain  
Windy

South Slough Sidewalk

Framing stringers  
posts + rail, Nailing

trimming deck

March 20

Rain PM  
Cloudy

Friday

South Slough Sidewalk  
Completed nailing +  
trimming deck. Stretched  
wire mesh fencing  
Balting on railing

Portage Cr. Sidewalk  
Holes in pavement  
washed + filled with  
high early strength  
concrete

Saturday

March 21

Sunny  
Cloudy

South Slough Sidewalk

Completed bolting on railing. Railing given third coat of white paint

All rubbish cleaned up and burned

Job ready for acceptance

