

01300-D OPERATION AND MAINTENANCE TRANSMITTAL FORM

Date: _____

Submittal No: _____

From: _____

Contract No: _____

Spec. Section: _____

Submittal Description: _____

Attention: _____

Checklist	Contractor		Construction Manager	
	Satisfactory	N/A	Accept	Deficient
1. Table of contents				
2. Equipment record forms				
3. Manufacturer information				
4. Vendor information				
5. Safety precautions				
6. Operator prestart				
7. Startup, shutdown, and post shutdown procedures				
8. Normal operations				
9. Emergency operations				
10. Operator service requirements				
11. Environmental conditions				
12. Lubrication data				
13. Preventive maintenance plan and schedule				
14. Trouble-shooting guides and diagnostic techniques				
15. Wiring diagrams and control diagrams				
16. Maintenance and repair procedures				
17. Removal and replacement instructions				
18. Spare parts and supply list				
19. Corrective maintenance man-hours				
20. Parts identification				
21. Warranty information				
22. Personnel training requirements				
23. Testing equipment and special tool information				

Remarks: _____

Contractor's Signature

11001-A MANUFACTURER'S INSTALLATION CERTIFICATION FORM:

Contract No.: _____ Specification Section: _____

Equipment Name: _____

Contractor: _____

Manufacturer of Equipment Item: _____

The undersigned manufacturer of the equipment item described above hereby certifies that the equipment has been properly installed, tested, adjusted, lubricated, and calibrated, and is ready for full time operation. The installation has been inspected and has been found to be in conformance with the manufacturer's standards and requirements.

Comments: _____

Date

Manufacturer

Signature of
Authorized Representative

Date

Contractor

Signature of
Authorized Representative

11002-A MOTOR DATA FORM

Equipment Name: _____ Equipment Number (s): _____

Site Location: _____

Nameplate Markings

Mfr _____ Mfr Model _____ Frame _____ HP _____

Volts _____ Phase _____ RPM _____ Service Factor _____

FLA _____ LRA _____ Freq _____ Amb Temp Rating _____ degrees C

Time Rating _____ Design Letter _____
(NEMA MG1-10.35) (NEMA MG-1.16)

KVA Code Letter _____ Insulation Class _____

The following information is required for explosion proof motors only:

- A. Approved by UL for installation in Class _____, Div _____
- B. UL frame temperature code _____; Group _____ Atmosphere _____
(NEC Tables 500-2 and 500-2 (b))

The following information is required for high efficiency motors only:

- A. Guaranteed minimum efficiency at full load or NEMA efficiency index _____
(NEMA MG1-12.53b)
- B. Nameplate or nominal efficiency _____

Data Not Necessarily Marked on Nameplates

Type of Enclosure _____ Enclosure Material _____

Temp Rise _____ degrees C (NEMA MG1-12.41, 42)

Space Heater Included? _____ Yes _____ No; if Yes, _____ watts _____ volts

Type of motor winding over temperature protection, if specified:

Use the space below to provide additional information on other motor modifications, if specified:

17000-B TRANSMITTER CALIBRATION TEST DATA FORM

Tag No. and Description: _____

Make and Model No.: _____ Serial No.: _____

Input: _____

Output: _____

Range: _____ Scale: _____

Simulate process variable (flow, pressure, temperature, etc.) and measure output with appropriate meter.

% of Range	Input	Expected Output	Actual Output	% Deviation
0				
50				
100				

% Deviation Allowed: _____

CERTIFIED _____
Contractor's Representative

Date _____

WITNESSED _____
Owner's Representative

Date _____

17000-C MISCELLANEOUS INSTRUMENT CALIBRATION TEST DATA FORM

(For instruments not covered by any of the preceding test forms, the Contractor shall create a form containing all necessary information and calibration procedures.)

CERTIFIED _____
Contractor's Representative

Date _____

WITNESSED _____
Owner's Representative

Date _____

17000-D CONTROL AND LOGIC SYSTEM TEST FORM

SYSTEM DESCRIPTION: _____

C&L DIAGRAM NO.: _____ P&ID NO.: _____

- A. Attach approved C&L diagram and P&ID.
- B. C&L diagram will be marked to show control and indication devices.

PERFORM THE FOLLOWING STEPS:

1. Attach I/O tester to computer I/O points.
2. Follow the sequence of operations shown on the C&L diagram to test the system.
3. Operate all control switches, interlocking devices, and protective devices and observe that all indications and control actions occur.
(Note on C&L diagram any device which required simulation)
4. Indicate that the proper operation of all devices was observed by circling the devices on the C&L diagram.

TEST EQUIPMENT USED

<u>Manufacturer</u>	<u>Model No.</u>	<u>Serial No.</u>	<u>Description</u>
---------------------	------------------	-------------------	--------------------

CERTIFIED _____ DATE _____
 Contractor's Representative

WITNESSED _____ DATE _____
 Owner's Representative

END OF SECTION